



Tauākī Whakaputanga

Producer Statement Construction (PS3)

Plumbing Pressure Test

TO BE COMPLETED BY THE CERTIFYING PLUMBER WHO UNDERTOOK THE WORK

Issued by:
(Plumber's name)

Licence No.

Plumber's company:
(name and address)

In respect of:

Building Consent number:

Site address:

I have sighted the above building consent and read the attached conditions of consent, and confirm that the plumbing pipe work and fitting have been selected and constructed to comply with the consented plans. I confirm that I have personally tested the water supply system by the method indicated below:

- By pressurising the pipe work to 1500kPa for a period of not less than 15 minutes (NZBC G12/AS1 7.5.1) (AS3500.4.11.3 for 30 minutes, AS3500.5, 2.23.1 for 30 minutes) for both hot and cold water and checking to see that there are no leaks.
- By pressurising the UPVC cold water pipe work at 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking to see that there are no leaks (NZBC G12/AS1, NZ7643 9.3.2).
- By pressurising the pipe work in accordance with the manufacturer's requirements (note the most robust test must be used).

I understand that South Taranaki District Council is reliant on this producer statement in order to establish compliance with the requirements of the Building Act 2004, Building Code and the consented plans and will rely on this statement in order to issue the code compliance certificate for this application.

Signed by:

Date:

Address:

Postcode:

Phone:

Mobile:

Email: